

Construction work May

Excavation work at The English School h school construction site has taken longer than planned due to the excavation volume being greater than estimated.

The excavation work is estimated to be completed during May.

Piling work was completed ahead of schedule. Work on geothermal drilling is scheduled to begin in week 20 and be completed during June. Drilling will be carried out in accordance with the noise notification decision between 7:00 a.m. and 6:00 p.m.

New construction phases starting in May-June:

- Geothermal drilling (estimated to last until the end of June)
- Foundation work
- Connection work (electricity, water, sewers)

The connection work will cause temporary traffic arrangements in the vicinity of the construction site.

Information about any water or power outages will be provided as soon as the times are confirmed.

Please report any observed disturbances or hazardous situations to the construction site telephone number 044 733 3431. The site manager is Pasi Ylikulppi, Haahtela.

We apologize for any inconvenience caused by the work.

Follow the process by scanning the QR-code or visit our website (<https://engs.fi/new-school/>).



More information:

Project lead
Pasi Kanerva
Kiinteistö Oy Eliel Saarisen tie 41–45
0500 686 757
pasi.kanerva@helsingintoimitilat.fi

Director
Petri Vuorinen
Englantilainen koulu
050 303 0368
petri.vuorinen@engs.fi

Project lead
Reima Luodemäki
Haahtela
040 823 2295
reima.luodemaki@haahtela.fi